

**HANCOCK COUNTY  
UTILITY AUTHORITY**  
CDBG PROJECT STATUS  
NOVEMBER 09, 2010

---

---

---

---

---

---

---

---

**W5-Kiln Northern Regional Waters  
Supply System**



Water Well, Tank and  
12-inch main has been  
in service since January.

Total Construction Cost  
of Well, Elevated Tank  
and 12-inch main =  
**\$2,366,320.47**

---

---

---

---

---

---

---

---

**W5E-Kiln Regional Water  
Supply System**

- Well Substantial Completion Date: **10/16/2009**
- Well Construction Cost: **\$778,350.78**
- Tank Substantial Completion Date: **4/23/2010**
- Tank Construction Cost: **\$1,187,477.00**
- Main Line Scheduled Completion Date: **11/30/2010**
- Main Line Construction Cost: **\$2,586,241.67**
- Project Percent Complete: **95.6%**
- **The entirety of the water main has been installed and is currently being tested.**

---

---

---

---

---

---

---

---

### W5E- Kiln-Delisle Well & Tank



---

---

---

---

---

---

---

---

### W5E – Master Meter No.1 on Hwy 603



---

---

---

---

---

---

---

---

### W6-Kiln Water Distribution System

- Estimated Completion Date: **11/30/2010**
- Total Construction Contract Amount: **\$3,756,912.17**
- Project Percent Complete: **77.6%**
  
- **The entirety of the W6 water main has been issued to the contractor**

---

---

---

---

---

---

---

---

### W3-Pearlington Water Supply System

- Well Substantial Completion Date: **6/2/2010**
- Well Construction Cost: **\$1,378,087.57**
- Project Percent Complete: **100%**
  
- Tank Substantial Completion Date: **6/2/2010**
- Tank Construction Cost: **\$829,000.00**
- Project Percent Complete: **100%**
  
- Water Main Scheduled Completion Date: **11/30/2010**
- Water Main Construction Cost: **\$1,005,687.42**
- Project Percent Complete: **99%**
  
- **The Entirety of the W3 System is in service**

---

---

---

---

---

---

---

---

### W3- Pearlington Well & Tank Site



---

---

---

---

---

---

---

---

### W4- Pearlington Water Distribution System

- Estimated Completion Date: **12/31/2010**
- Total Construction Contract Amount: **\$6,858,510.21**
  
- Project Percent Complete: **82%**  
(includes water mains and service connections)
- Issues: **All distribution lines on Public ROW North of US Hwy 90 has been tested and cleared for use and water meters are currently being installed.**
- **Work Order for the Private roads should be issued by the end of this week.**

---

---

---

---

---

---

---

---

### W4 –Hydrant with Poured Concrete Valve Pad



---

---

---

---

---

---

---

---

### W7- Eastern Hancock County Regional Water System

- Wells Scheduled Completion Date: **12/31/2011**
- Wells Construction Cost: **\$3,526,972.10**
- Project Percent Complete: **20.3%**
  
- Tanks Scheduled Completion Date: **12/31/2011**
- Tanks Construction Cost: **\$4,079,895.00**
- Project Percent Complete: **5.0%**  
(includes 3 tanks and wells)
  
- Water Main Scheduled Completion Date: **8/01/2011**
- Water Main Construction Cost: **\$8,941,310.31**
- Project Percent Complete: **34.5%**

---

---

---

---

---

---

---

---

### W7- McLaurin Well Platform



---

---

---

---

---

---

---

---

**W7- McLaurin Tank**



A photograph showing the construction of a large metal tank structure. The structure is a skeletal frame of steel beams. In the background, there are trees and a clear blue sky. The ground is dirt and there are some construction materials and equipment visible.

---

---

---

---

---

---

---

---

**Harbor Drive Well & Tank Site**



A photograph of a construction site with a large area of excavated earth. There are some structures and equipment in the background, and trees are visible in the distance. The sky is clear and blue.

---

---

---

---

---

---

---

---

**W8- Bayside Park Water Distribution System**

- Estimated Completion Date: **8/01/2011**
- Total Construction Contract Amount: **\$5,622,166.59**
- Project Percent Complete: **86.4%**  
(includes water mains and service connections)
- **W8 Distribution system as bid is complete**
- The meters and services will not be installed until a permanent water source is available to complete the required testing.

---

---

---

---

---

---

---

---

### W9-Waveland Fire Loop

- Completion Date: **7/28/2010**
- Total Construction Contract Amount:  
**\$3,204,302.02**
- Project Percent Complete: **100%**
- Issues: **The entire W9 project is in service**

---

---

---

---

---

---

---

---

### Western Regional WWTF

- Construction Start Date: **3/24/2009**
- Estimated Completion Date: **10/15/2010**
- Total Construction Contract Amount  
**\$4,562,192.04**
- Project Percent Complete: **98.7%**
- Issues: **Waiting on the sufficient amount of flow to correctly operate the plant**

---

---

---

---

---

---

---

---

### Western Regional WWTF



---

---

---

---

---

---

---

---

### S3 WWTF Detention pond



---

---

---

---

---

---

---

---

### S4-Pearlington Sewer Collection System

- Estimated Completion Date: **8/01/2011**
- Total Construction Contract Amount: **\$10,356,970.47**
- Project Percent Complete: **51.2%**  
(includes sewer mains, lift station and service connections)
- Issues: **All of the collection system work has been released to the contractor.**
- **Over 200 tanks are in the ground with roughly 45 being in service.**

---

---

---

---

---

---

---

---

### S4 Pump Station



---

---

---

---

---

---

---

---

### S4-STEP Tank Installation



---

---

---

---

---

---

---

---

### S4 - STEP Tank Controls



---

---

---

---

---

---

---

---

### Northern Regional WWTF

- Construction Start Date: **11/30/2009**
- Estimated Completion Date: **08/31/2011**
- Total Construction Contract Amount  
**\$19,371,389.00**
- Project Percent Complete: **52.2%**

---

---

---

---

---

---

---

---

Northern Regional WWTF  
Maintenance Building



---

---

---

---

---

---

---

---

Northern Regional WWTF  
Belt Filter Press Building



---

---

---

---

---

---

---

---

Northern Regional WWTF  
Clarifiers



---

---

---

---

---

---

---

---

Northern Regional WWTF  
Digesters



---

---

---

---

---

---

---

---

Northern Regional WWTF  
Pump Station No.1 (South of I-10)



---

---

---

---

---

---

---

---

S6- Kiln Sewer  
Collection System

- Estimated Completion Date: **12/31/2011**
- Total Construction Contract Amount  
**\$12,336,901.20**
- Project Percent Complete: **17.0%**
- Issues: **Easements**
- **200 Grinder Vaults have been installed and construction has started on two Pump Stations**

---

---

---

---

---

---

---

---

S6 – Grinder Station



---

---

---

---

---

---

---

---

S6- Arena Lift Station



---

---

---

---

---

---

---

---

S6- Lift Station liner



---

---

---

---

---

---

---

---





### Important Construction Numbers

- Total Construction Amount: **\$97,628,123.67**
- Total Construction Released: **\$75,213,123.67**
- Total Construction Invoiced: **\$55,052,185.92**
  
- **Percent Complete: 56.4%**

---

---

---

---

---

---

---

---